ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ಅಡಿ ಸಂಖ್ಯೆ

ಕಡತ ಸಂಖ್ಯೆ

ವಲಯ ಮುಖ್ಯ ಅಭಿಯಂತರರು

ಪರಿಷತ್ತು

ವಿಷಯ: ಆಮಗಾರಿಯ ಬಿಲ್ಲನ್ನು ಪಾವತಿಸಿ ಸಲ್ಲಿಸುವ ಬಗ್ಗೆ

ಕೆಲಸದ ಹೆಸರು: Construction of Bengalore one office and tax office multipurpose building in ward no 13 in Shettyhalli Sub division

ಅಂದಾಜು ಮೊತ್ತ ರೂ. 50.00 ಲಕ್ಷ

ಹೆಡ್ ಕೋಡ್ 013-17-000022 ಪಿ ಕೋಡ್ ಸಂಖ್ಯೆ: ಪಿ-1771

******

ಸದರಿ ಆಮಗಾರಿಯನ್ನು ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE/DD/WO/32/2017-18 Dtd: 21.08.2017 ರಂದು ಗುತ್ತಿಗೆದಾರರಾದ ಮೆಗಾ ಬಿಲ್ಡ ಡೆವಲಪರ್ಸ್ & ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈ (ಲಿ) ರವರಿಗೆ ಟೆಂಡರ್ ಮೊತ್ತಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಲು ವಾರ್ಡ್ ನಂ. 13ರಲ್ಲಿ ಆಮಗಾರಿ ಯನ್ನು ಸಮರ್ಪಕವಾಗಿ ನಿರ್ವಹಿಸಿಕೊಡಲಾಗಿದೆ. ಸದರಿ ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ಆಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿದ್ದು, ಆಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಬಿ.ಡಬ್ಲ್ಯೂ.ಎಸ್.ಎಸ್.ಬಿ ಯಿಂದ ವೈಫೈ ವೈರ್‌ಗಳನ್ನು ತೆರವುಗೊಳಿಸುವುದರಿಂದ, ಸದರಿ ಆಮಗಾರಿ ಅವಧಿಯನ್ನು ನಿರ್ವಹಿಸಲು ತಡವಾಗಿರುತ್ತದೆ. ಆಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಹೆಚ್ಚುವರಿಯಾಗಿ 310 ದಿನಗಳನ್ನು ಕೇಳಿದ್ದರಿಂದ ಸದರಿಯವರಿಗೆ ಯಾವುದೇ ದಂಡ ವಿಧಿಸದೆ Time Extension ಅನ್ನು ಅನುಮೋದಿಸಲು ಪ್ರಸ್ತಾವನೆಯನ್ನು ಸಲ್ಲಿಸಿದ್ದು.

ಮುಂದುವರೆದು, ಸದರಿ ಮೇಲಿನಂತೆ ಆಮಗಾರಿಯ ಬಿಲ್ಲನ್ನು ರೂ. 45,87,462/- ಗಳ ಅಳತೆಗಳನ್ನು ಅಳತೆ ಪುಸ್ತಕ ಸಂಖ್ಯೆ: 4162/15-16 ಪುಟ ಸಂಖ್ಯೆ: 416144-416163/1 & 416182/1-416189/1 ರಲ್ಲಿ ನಮೂದಿಸಿ ಬಿಲ್ಲು ಪಾವತಿಗಾಗಿ ಕಡತವನ್ನು ಸಲ್ಲಿಸಿದೆ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ವಾರ್ಡ್ ನಂ. 13

ಕಾರ್ಯಪಾಲಕ/ಸಹಾಯಕ ಅಭಿಯಂತರರು (ಪಾಪ).

Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-57

ಪ್ರ.ತಿ.ನೋ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಪೂರ್ವ

Scanned with CamScanner

TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Construction of Bangalore One office & Fire & fax office Multi Purpose building in ward No.12, SSD.	
2	Estimate Cost	50.00	
3	Work Code	P - 1771	
4	Job Code	013-17-000022	
5	A.S No	SC/02/AS/7/16-17 Dt: 12.01.2017	
6	T.S No	CE/02/TS/110/16-17 Dt: 21.04.2017	
7	Work Order/Agreement No	EE/DN/WO/32/17-18 Dt: 21.8.17	
8	Tender Premium	—	
9	Stipulated Time for completion of Work	90	
10	Targeted Monthly progress	←	
11	Progress Achived Till date		
12	Reasons for Delay	BWSSB ಯಿಂದಾದ Pipeline ಬದಲಾವಣೆಯಿಂದಾದ ವಿಳಂಬ EOT ಮಾಡಿಸಲು ಕ್ರಮ	
13	Time Extension Requested	310 Days	
14	Assistant Executive Engineer's Recommendation	19-11-2018 to 25-09-2019	
15	Executive Engineer's Recommendation	Recommended for Approval	
16	Superintending Executive Engineer's Recommendation	—	
17	Chief Engineers Recommendation	P. Estimate ಮಿತಿ ಕೆ.ಟಿ.ಪಿ.ಪಿ ಕಾಯ್ದೆಯಂತೆ	
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer
Ward no. 13

Asst. Executive Engineer
Sub Division

Executive Engineer
Dasarahalli Division

EOT is accepted

Scanned with CamScanner